

FORM T-E-01

CONSULTANT

TESTING ADJUSTING AND BALANCING CARD FOR HVAC SYSTEMS

CONTRACTOR

CHILLER TEST REPORT

BUILDING _____ : SHEET : _____ / OF / _____

TEST PERIOD _____ :

IDENTIFICATION

--- MANUFACTURER	:	_____
--- SIZE	:	_____
--- WORKING FLUID	:	_____
--- COMPRESSOR NAMEPLATE DATA	:	_____
--- NO OF COMPRESSOR	:	_____
--- CAPACITY STEPS	:	_____
--- CONDENSOR FANS NAMEPLATE DATA	:	_____
--- CONDENSOR COILS	:	_____
--- NO OF REFR. CIRCUITS	:	_____

PERFORMANCE

NO	ITEM	SPECIFIED	FIELD TEST 1	FIELD TEST 2	FIELD TEST 3
*1	WATER FLOWRATE (l/s)				
*2	EQPT. PRESSURE DROP (kpa)				
3	INLET WATER TEMP. (°C)				
4	EXIT WATER TEMP. (°C)				
5	COOLING CAPACITY (kw)				
6	OUTSIDE AIR TEMP. (°C)				

* ITEMS 1 & 2 RECORDED AS MEASURED THROUGH WATER SIDE TESTS.

REMARKS : _____

COMMISSIONING
ENGINEER

CONSULTANT

CONTRACTOR

NAME : _____	NAME : _____	NAME : _____
SIGNATURE : _____	SIGNATURE : _____	SIGNATURE : _____
DATE : _____	DATE : _____	DATE : _____